

Grantee: State of Illinois

Grant: B-08-DN-17-0001

October 1, 2011 thru December 31, 2011 Performance Report



Grant Number:

B-08-DN-17-0001

Obligation Date:**Award Date:****Grantee Name:**

State of Illinois

Contract End Date:

03/04/2013

Review by HUD:

Reviewed and Approved

Grant Amount:

\$53,113,044.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

Estimated P/RL Funds:

\$1,062,010.17

Total Budget:

\$54,175,054.17

Disasters:

Declaration Number

No Disasters Found

Narratives

Areas of Greatest Need:

The State intends to target its NSP resources to high-need communities who are not located within direct NSP grantee communities and do not have access to NSP funds. The State of Illinois has established three geographic categories and has presented the areas of highest need for each category in its Substantial Amendment to the 2008 Action Plan for the Neighborhood Stabilization Program.

These NSP Geographic Categories are:

- >Areas that are not existing CDBG entitlement areas and that received no direct NSP allocation from HUD; and
- >CDBG Entitlement grantees that did not receive a direct NSP allocation; and
- >CDBG Entitlement Grantees also receiving direct (local) NSP allocations from HUD.

>Within these NSP Geographic Categories, the needs of communities have been evaluated and ranked by two related impacts. First, a ranking was produced to determine the size of the foreclosure problem in each area relative to the size of the problem in the state. Second, a ranking was produced to determine the rate at which the evaluated factors occur within areas. By performing two rankings, the State hoped to capture both areas of the state with large numbers of foreclosures and high cost loans relative to the rest of the State, and areas of the state where the rate of foreclosure and subprime lending relative to the overall size of the housing stock in the community was high.

The State intends to target NSP funds to areas of the state where the needs of the community placed them in the neediest communities in Illinois based on their rank by size and/or by rate. Under the ranking methodology of the State, this level of need is shown as a 65 or higher in either ranking. Projects located in a census tract, place, county, CDBG entitlement, or NSP grantee area that is listed as an area of greatest need will receive priority consideration.

A complete listing of the State's rankings are posted on the IHDA website www.ihda.org.

Distribution and and Uses of Funds:

The goal of NSP is to allocate resources to communities that are hardest hit by foreclosure and to provide affordable rental housing and homeownership opportunities for individuals, families and persons with disabilities.

The State of Illinois allocated funds to 18 organizations and units of local government. The State's NSP program will impact more than 450 units of housing and is projected to produce 290 rental housing units and 130 homeownership units.

State of Illinois subgrantees are engaging in the following NSP eligible activities:

Eligible Activity A - Financing Mechanisms

Eligible Activity B - Purchase and Rehabilitation of foreclosed or abandoned residential properties for rent or sale

Eligible Activity C - Land Banking of foreclosed homes

Eligible Activity D - Demolition of blighted structures

Eligible Activity E - Redevelopment of demolished or vacant properties or land

The State's subgrantees and final allocations are as follows:

Proviso Mental Health Commission - \$2,500,000

IFF Housing - \$5,133,000

New Mom's, Inc. - \$6,216,548

Hispanic Housing Development Corp. - \$3,419,880

City of Berwyn Community Development Dept. - \$3,800,000

Genesis Housing Development Corp. - \$2,200,000



Habitat for Humanity - \$1,880,000
 Will County Land Use Department - \$2,500,000
 Corporation for Affordable Housing of McHenry Co. - \$2,400,000
 City of Champaign - \$1,789,700
 City of Rock Island - \$3,137,500
 The Springfield Project - \$1,416,660
 D&O Properties One, LLC - \$1,102,180
 City of Quincy - \$1,900,000
 City of East St. Louis - \$2,500,000
 Madison County Community Development - \$2,600,000
 DuPage County - \$1,629,600
 Delta Center, Inc. - \$1,676,672

Definitions and Descriptions:

Low Income Targeting:

The NSP program guidelines require that at least 25% of all funds be used to assist households with incomes at or below 50% of the area median income. It is the goal of the State of Illinois to allocate a minimum of 25% and up to 40% of the funds to low income households and special needs populations.

Acquisition and Relocation:

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$53,224,676.05
Total Budget	\$831,706.30	\$53,224,676.05
Total Obligated	\$646,494.86	\$53,224,676.05
Total Funds Drawdown	\$2,735,103.76	\$26,002,931.66
Program Funds Drawdown	\$2,247,427.40	\$24,940,921.49
Program Income Drawdown	\$487,676.36	\$1,062,010.17
Program Income Received	\$487,676.36	\$1,062,010.17
Total Funds Expended	\$2,791,483.29	\$25,484,977.38
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$7,966,956.60	\$0.00
Limit on Admin/Planning	\$5,311,304.40	\$2,307,512.26
Limit on State Admin	\$0.00	\$2,307,512.26

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$13,278,261.00	\$32,256,800.90

Overall Progress Narrative:

>During the fourth quarter of 2011, all of the State of Illinois NSP Subgrantees have completed their acquisitions of >properties and all units are expected to be under construction by April 2012. This quarter, we have >generated \$487,676.36 of program income and 100% has been disbursed. As of the date of this QPR, January 31, >2011, the State of Illinois has expended \$27,151,647.44 or 51% of NSP funding and disbursed \$2,304,803.33 this >quarter.

Overall, we are making steady progress in our NSP Program activities. The State expects to impact a total of 450 >units of housing under the NSP Program. Accomplishments to-date are as follows:

Rental Units Underway: 64
 >Rental Units Completed: 187
 >Homeownership Units Underway: 6
 >Homeownership Units Completed: 49
 >Total Units Sold @ LH25: 12
 >Total Units Sold @ LMMI: 15
 >Total Units Rented @ LH25: 52
 >Total Units Rented @ LMMI: 0
 >Total Properties Landbanked: 1
 >Total Units Demolished: 27

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
Activity A, Financing Mechanisms	\$0.00	\$25,000.00	\$25,000.00
Activity B, Acquisition & Rehab for sale/rent	\$766,370.24	\$25,277,727.70	\$14,905,687.39



Activity C, Land Banking	\$0.00	\$63,000.00	\$14,727.83
Activity D, Demolition	\$0.00	\$491,709.50	\$298,466.17
Activity E, Redevelopment	\$1,224,184.16	\$22,198,692.85	\$7,389,527.84
Activity F, Administration	\$256,873.00	\$5,311,304.00	\$2,307,512.26



Activities

Grantee Activity Number: B-75002-LH-H
Activity Title: Proviso Township - Acq/Rehab Rent or Sale

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity B

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition & Rehab for sale/rent

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Proviso Township Mental Health Commission

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,886,215.07
Total Budget	\$0.00	\$1,886,215.07
Total Obligated	\$0.00	\$1,886,215.07
Total Funds Drawdown	\$0.00	\$691,507.49
Program Funds Drawdown	\$0.00	\$691,507.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$691,507.49
Proviso Township Mental Health Commission	\$0.00	\$691,507.49
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

Location Description:

Melrose Park and Stone Park, IL.

Activity Progress Narrative:

All properties have been acquired and construction bids have been collected.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75002-LM-H

Activity Title: Proviso Township - Acq/Rehab Rent or Sale

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity B

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition & Rehab for sale/rent

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Proviso Township Mental Health Commission

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$613,784.93
Total Budget	\$0.00	\$613,784.93
Total Obligated	\$0.00	\$613,784.93
Total Funds Drawdown	\$0.00	\$263,970.81
Program Funds Drawdown	\$0.00	\$263,970.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$263,970.81
Proviso Township Mental Health Commission	\$0.00	\$263,970.81
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

Location Description:

Stone Park and Melrose Park, IL.

Activity Progress Narrative:

All properties have been acquired and construction bids have been acquired.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	B-75003-LH-R
Activity Title:	IFF - Acq/Rehab for Rent

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

Activity B

Project Title:

Acquisition & Rehab for sale/rent

Projected Start Date:

04/01/2010

Projected End Date:

03/04/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

IFF

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$2,590,320.00
Total Budget	\$0.00	\$2,590,320.00
Total Obligated	\$0.00	\$2,590,320.00
Total Funds Drawdown	\$0.00	\$2,020,444.30
Program Funds Drawdown	\$0.00	\$2,020,444.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,020,444.30
IFF	\$0.00	\$2,020,444.30
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent.

Location Description:

Lynwood, Glenwood, Homewood, Alsip, Matteson, Chicago Heights, Berwyn, Summit, Brookfield, Evanston and Aurora, IL.

Activity Progress Narrative:

Rehab is complete for all units.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/16



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/16	0/0	0/16	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	B-75005-LH-R
Activity Title:	Hispanic Housing - Acq/Rehab Rent or Sale

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

Activity B

Project Title:

Acquisition & Rehab for sale/rent

Projected Start Date:

04/01/2010

Projected End Date:

03/04/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Hispanic Housing Development Corporation

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$3,419,880.00
Total Budget	\$131,014.46	\$3,419,880.00
Total Obligated	\$131,014.46	\$3,419,880.00
Total Funds Drawdown	\$229,504.59	\$3,011,877.83
Program Funds Drawdown	\$229,504.59	\$2,880,863.37
Program Income Drawdown	\$0.00	\$131,014.46
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$360,519.05	\$3,011,877.83
Hispanic Housing Development Corporation	\$360,519.05	\$3,011,877.83
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

Location Description:

Chicago, IL.

Activity Progress Narrative:

All units have been acquired. The construction is complete on all units and six units have been rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	8/15
#Energy Star Replacement Windows	0	6/10
#Additional Attic/Roof Insulation	0	1/1
#High efficiency heating plants	0	3/4
#Efficient AC added/replaced	2	8/4
#Replaced thermostats	2	8/1



#Replaced hot water heaters	2	8/4
#Light Fixtures (indoors) replaced	6	13/1
#Light fixtures (outdoors) replaced	4	10/10
#Refrigerators replaced	2	8/1
#Low flow toilets	0	4/3
#Low flow showerheads	4	5/1
#Units with bus/rail access	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	9/22
# of Singlefamily Units	2	9/22

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	0	2	9/22	0/0	9/22	100.00
# Renter Households	2	0	2	9/22	0/0	9/22	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
1749 N. Lotus	Chicago		Illinois	60639-4223	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	B-75006-LH-H
Activity Title:	City of Berwyn - Acq/Rehab Rent or Sale

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity B

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition & Rehab for sale/rent

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Berwyn

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,633,542.18
Total Budget	\$0.00	\$1,633,542.18
Total Obligated	\$285,439.45	\$1,633,542.18
Total Funds Drawdown	\$62,396.52	\$1,338,788.38
Program Funds Drawdown	\$62,396.52	\$1,338,788.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$9,314.35)	\$1,338,788.38
City of Berwyn	(\$9,314.35)	\$1,338,788.38
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

Location Description:

City of Berwyn, IL.

Activity Progress Narrative:

First phase of rehabs are complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/12

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/12



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/0	0/12	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-75006-LM-H
Activity Title: City of Berwyn - Acq/Rehab Rent or Sale

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity B

Project Title:
 Acquisition & Rehab for sale/rent

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 City of Berwyn

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$2,166,457.82
Total Budget	\$0.00	\$2,166,457.82
Total Obligated	(\$285,439.45)	\$2,166,457.82
Total Funds Drawdown	\$134,010.78	\$1,772,339.44
Program Funds Drawdown	\$134,010.78	\$1,772,339.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$205,721.65	\$1,772,339.44
City of Berwyn	\$205,721.65	\$1,772,339.44
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

Location Description:

City of Berwyn, IL.

Activity Progress Narrative:

First phase of rehabs are complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/14

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/18



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/18	0/18	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: B-75008-LH-R

Activity Title: Genesis Housing - Acq/Rehab for Rent

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity B

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition & Rehab for sale/rent

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Genesis Housing Development Corporation

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$642,670.86
Total Budget	\$0.00	\$642,670.86
Total Obligated	\$0.00	\$642,670.86
Total Funds Drawdown	\$0.00	\$106,490.96
Program Funds Drawdown	\$0.00	\$106,490.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$106,490.96
Genesis Housing Development Corporation	\$0.00	\$106,490.96
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

Location Description:

City of Chicago, IL.

Activity Progress Narrative:

All properties have been acquired and construction bids have been acquired.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75008-LM-H
Activity Title: Genesis Housing Acq/Rehab for Sale

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity B

Project Title:
 Acquisition & Rehab for sale/rent

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 Genesis Housing Development Corporation

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,557,329.14
Total Budget	\$0.00	\$1,557,329.14
Total Obligated	\$0.00	\$1,557,329.14
Total Funds Drawdown	\$0.00	\$306,569.38
Program Funds Drawdown	\$0.00	\$306,569.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$306,569.38
Genesis Housing Development Corporation	\$0.00	\$306,569.38
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

Location Description:

City of Chicago, IL.

Activity Progress Narrative:

All properties have been acquired and construction bids have been acquired.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75010-LH-H
Activity Title: Will County - Acq/Rehab for sale

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity B

Project Title:
 Acquisition & Rehab for sale/rent

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 Will County Land Use

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$306,735.36
Total Budget	\$0.00	\$306,735.36
Total Obligated	\$0.00	\$306,735.36
Total Funds Drawdown	\$0.00	\$306,237.29
Program Funds Drawdown	\$0.00	\$306,237.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$41,445.93
Total Funds Expended	\$0.00	\$306,237.29
Will County Land Use	\$0.00	\$306,237.29
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition and Rehabilitation of foreclosed or abandoned residential properties for sale.

Location Description:
 Will County, Illinois

Activity Progress Narrative:
 All rehabs are complete and properties are listed for sale.

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
 No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75010-LH-R
Activity Title: Will County - Acq/Rehab Rent or Sale

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity B

Project Title:
 Acquisition & Rehab for sale/rent

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 Will County Land Use

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,060,591.45
Total Budget	\$0.00	\$1,060,591.45
Total Obligated	\$72,161.05	\$1,060,591.45
Total Funds Drawdown	\$0.00	\$948,959.40
Program Funds Drawdown	\$0.00	\$948,959.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$948,959.40
Will County Land Use	\$0.00	\$948,959.40
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

Location Description:

Will County, IL.

Activity Progress Narrative:

All rehabs are complete and lease up is underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/10
#Additional Attic/Roof Insulation	0	1/1
#Light Fixtures (indoors) replaced	0	14/14
#Light fixtures (outdoors) replaced	0	1/1
#Refrigerators replaced	0	1/1
#Low flow toilets	0	2/2



#Low flow showerheads	0	2/2
#Units with bus/rail access	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/10
# of Singlefamily Units	0	1/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/10	0/0	1/10	100.00
# Renter Households	0	0	0	1/10	0/0	1/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: B-75011-LH-R
Activity Title: CAHMCO - Acq/Rehab Rent or Sale

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity B

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition & Rehab for sale/rent

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Corporation for Affordable Homes of McHenry County

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$465,435.68
Total Budget	\$3,565.78	\$465,435.68
Total Obligated	\$3,565.78	\$581,655.00
Total Funds Drawdown	\$0.00	\$465,435.68
Program Funds Drawdown	\$0.00	\$461,869.90
Program Income Drawdown	\$0.00	\$3,565.78
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,565.78	\$465,435.68
Corporation for Affordable Homes of McHenry County	\$3,565.78	\$465,435.68
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent.

Location Description:

McHenry County, IL.

Activity Progress Narrative:

Housing Opportunity Development Corporation has been chosen to receive the re-allocation of assets in McHenry County.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75012-LH-R
Activity Title: City of Champaign - Acq/Rehab Rent or Sale

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity B

Project Title:
 Acquisition & Rehab for sale/rent

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 City of Champaign

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$298,519.73
Total Budget	\$0.00	\$298,519.73
Total Obligated	\$9,279.73	\$298,519.73
Total Funds Drawdown	\$0.00	\$56,949.73
Program Funds Drawdown	\$0.00	\$56,949.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$10.00
Total Funds Expended	\$0.00	\$56,949.73
City of Champaign	\$0.00	\$56,949.73
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent.

Location Description:

City of Champaign, IL.

Activity Progress Narrative:

Rehab is complete and property has been transferred to non-profit partner.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75013-LH-H

Activity Title: City of Rock Island - Acq/Rehab Rent or Sale

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity B

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition & Rehab for sale/rent

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Rock Island

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$984,266.57
Total Budget	\$0.00	\$984,266.57
Total Obligated	\$0.00	\$984,266.57
Total Funds Drawdown	\$0.00	\$328,119.83
Program Funds Drawdown	\$0.00	\$328,119.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$328,119.83
City of Rock Island	\$0.00	\$328,119.83
Match Contributed	\$0.00	\$0.00

Activity Description:

Redevelop demolished or vacant properties.

Location Description:

City of Rock Island, IL.

Activity Progress Narrative:

Two properties were sold this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	3/7
#Energy Star Replacement Windows	27	41/14
#High efficiency heating plants	1	2/5
#Efficient AC added/replaced	2	3/7
#Replaced thermostats	1	2/5
#Replaced hot water heaters	2	3/5



#Light Fixtures (indoors) replaced	23	35/18
#Light fixtures (outdoors) replaced	6	8/7
#Refrigerators replaced	2	3/5
#Dishwashers replaced	2	3/5
#Low flow toilets	2	4/5
#Low flow showerheads	2	4/5
#Units with bus/rail access	2	3/7
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	3/7
# of Singlefamily Units	2	3/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	2/7	0/0	2/7	100.00
# Owner Households	1	0	1	2/7	0/0	2/7	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Illinois	-	Not Validated / Y
917 21st Street	Rock Island		Illinois	61201-	Match / Y
1643 37th Street	Rock Island		Illinois	61201-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: B-75013-LM-H

Activity Title: City of Rock Island - Acq/Rehab Rent or Sale

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

Activity B

Project Title:

Acquisition & Rehab for sale/rent

Projected Start Date:

04/01/2010

Projected End Date:

03/04/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Rock Island

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$914,973.98
Total Budget	\$0.00	\$914,973.98
Total Obligated	\$0.00	\$914,973.98
Total Funds Drawdown	\$0.00	\$395,721.69
Program Funds Drawdown	\$0.00	\$395,721.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$395,721.69
City of Rock Island	\$0.00	\$395,721.69
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent or sale.

Location Description:

City of Rock Island, IL.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/6
#Additional Attic/Roof Insulation	0	1/1
#High efficiency heating plants	0	2/2
#Efficient AC added/replaced	0	3/2
#Replaced thermostats	0	2/1
#Replaced hot water heaters	0	2/2



#Light Fixtures (indoors) replaced	0	36/8
#Light fixtures (outdoors) replaced	0	3/2
#Refrigerators replaced	0	3/1
#Dishwashers replaced	0	3/2
#Low flow toilets	0	4/2
#Low flow showerheads	0	4/2
#Units with bus/rail access	0	2/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3/6
# of Singlefamily Units	0	3/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	3/6	3/6	100.00
# Owner Households	0	0	0	0/0	3/6	3/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: B-75015-LH-R
Activity Title: D & O Properties - Acq/Rehab Rent or Sale

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity B

Project Title:
 Acquisition & Rehab for sale/rent

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 D and O Properties One

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$203,928.00
Total Budget	\$0.00	\$203,928.00
Total Obligated	\$0.00	\$203,928.00
Total Funds Drawdown	\$0.00	\$62,971.71
Program Funds Drawdown	\$0.00	\$62,971.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$62,971.71
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquire and Rehabilitate foreclosed or abandoned properties for rent or sale.

Location Description:
 Macon County, IL.

Activity Progress Narrative:

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
 No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75016-LH-H
Activity Title: City of Quincy - Acq/Rehab for sale

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity B

Project Title:
 Acquisition & Rehab for sale/rent

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 City of Quincy

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$724,762.00
Total Budget	\$41,445.93	\$724,762.00
Total Obligated	\$41,445.93	\$724,762.00
Total Funds Drawdown	\$113,330.57	\$367,378.44
Program Funds Drawdown	\$58,843.83	\$271,445.77
Program Income Drawdown	\$54,486.74	\$95,932.67
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$58,843.83	\$271,445.77
City of Quincy	\$58,843.83	\$271,445.77
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition and rehabilitation of foreclosed or abandoned residential properties for sale.

Location Description:
 Quincy, Illinois

Activity Progress Narrative:

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
 No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75016-LH-R
Activity Title: City of Quincy - Acq/Rehab for Rent

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity B

Project Title:
 Acquisition & Rehab for sale/rent

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 City of Quincy

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$651,968.00
Total Budget	\$0.00	\$651,968.00
Total Obligated	\$0.00	\$651,968.00
Total Funds Drawdown	\$0.00	\$30,368.42
Program Funds Drawdown	\$0.00	\$30,368.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$30,368.42
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent.

Location Description:
 City of Quincy

Activity Progress Narrative:

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
 No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75016-LM-H
Activity Title: City of Quincy - Acq/Rehab for Sale

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity B

Project Title:
 Acquisition & Rehab for sale/rent

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 City of Quincy

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$185,395.00
Total Budget	\$0.00	\$185,395.00
Total Obligated	\$0.00	\$185,395.00
Total Funds Drawdown	\$0.00	\$9,705.55
Program Funds Drawdown	\$0.00	\$9,705.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,705.55
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition and Rehabilitation of foreclosed or abandoned residential property for sale.

Location Description:
 City of Quincy

Activity Progress Narrative:

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
 No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75017-LH-H
Activity Title: City of East St. Louis - Acq/rehab for sale

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity B

Project Title:
 Acquisition & Rehab for sale/rent

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 City of East St. Louis

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$773,070.70
Total Budget	\$0.00	\$773,070.70
Total Obligated	\$0.00	\$773,070.70
Total Funds Drawdown	\$92,795.08	\$196,299.40
Program Funds Drawdown	\$92,795.08	\$196,299.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$153,992.85	\$286,712.82
City of East St. Louis	\$153,992.85	\$286,712.82
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition and rehabilitation of foreclosed or abandoned residential properties for sale.

Location Description:
 City of East St. Louis, Illinois

Activity Progress Narrative:
 All properties have been acquired and construction has started on two houses.

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
 No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75017-LH-R
Activity Title: City of East St. Louis - Acq/Rehab Rent or Sale

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity B

Project Title:
 Acquisition & Rehab for sale/rent

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 City of East St. Louis

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$708,931.81
Total Budget	\$21,218.57	\$708,931.81
Total Obligated	\$0.00	\$708,931.81
Total Funds Drawdown	\$38,753.28	\$144,377.99
Program Funds Drawdown	\$17,534.71	\$123,159.42
Program Income Drawdown	\$21,218.57	\$21,218.57
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$38,753.28	\$144,377.99
City of East St. Louis	\$38,753.28	\$144,377.99
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent .

Location Description:

City of East St. Louis, IL.

Activity Progress Narrative:

All properties have been acquired and construction has started on one home.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/6

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/6



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/6	0/0	0/6	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-75017-LM-H

Activity Title: City of East St. Louis - Acq/Rehab

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity B

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition & Rehab for sale/rent

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

City of East St. Louis

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$157,552.86
Total Budget	\$0.00	\$157,552.86
Total Obligated	\$0.00	\$157,552.86
Total Funds Drawdown	\$80,371.46	\$109,587.11
Program Funds Drawdown	\$80,371.46	\$109,587.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of East St. Louis	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of residential property for sale.

Location Description:

City of East St. Louis

Activity Progress Narrative:

All properties have been acquired and construction has started on one house.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75018-LM-H

Activity Title: Madison County - Acq/Rehab for Sale

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

Activity B

Project Title:

Acquisition & Rehab for sale/rent

Projected Start Date:

04/01/2010

Projected End Date:

03/04/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Madison County Community Development

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$476,716.00
Total Budget	\$0.00	\$476,716.00
Total Obligated	\$0.00	\$476,716.00
Total Funds Drawdown	\$6,974.09	\$459,616.54
Program Funds Drawdown	\$6,974.09	\$459,616.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$79,923.17	\$129,040.79
Total Funds Expended	\$6,974.09	\$459,616.54
Madison County Community Development	\$6,974.09	\$459,616.54
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for sale.

Location Description:

Cities of Alton, East Alton, Granite City, and Madison, IL.

Activity Progress Narrative:

Property at 2560 State was sold.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/4
#Energy Star Replacement Windows	0	1/1
#Replaced thermostats	0	1/1
#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors) replaced	0	1/1
#Refrigerators replaced	0	1/1



#Dishwashers replaced	0	1/1
#Units with bus/rail access	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/4
# of Singlefamily Units	0	1/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/4	1/4	100.00
# Owner Households	0	0	0	0/0	1/4	1/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: B-75018-LM-R
Activity Title: Madison County- Acq/Rehab for Rent

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity B

Project Title:
 Acquisition & Rehab for sale/rent

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 Madison County Community Development

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$116,098.00
Total Budget	\$0.00	\$116,098.00
Total Obligated	\$0.00	\$116,098.00
Total Funds Drawdown	\$9,293.43	\$97,278.20
Program Funds Drawdown	\$9,293.43	\$97,278.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,293.43	\$97,278.20
Madison County Community Development	\$9,293.43	\$97,278.20
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of foreclosed or abandoned residential properties for rent.

Location Description:

Granite City, Illinois

Activity Progress Narrative:

All units have been completed and are rented.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/3	
# of Multifamily Units	0		3/3	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/0	3/3	3/3	100.00
# Renter Households	0	0	0	0/0	3/3	3/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: B-75019-LH-R

Activity Title: DuPage County Acq/Rehab for Rent

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity B

Projected Start Date:

07/30/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition & Rehab for sale/rent

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

DuPage County

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$427,900.00
Total Budget	\$0.00	\$427,900.00
Total Obligated	\$0.00	\$427,900.00
Total Funds Drawdown	\$0.00	\$236,739.60
Program Funds Drawdown	\$0.00	\$236,739.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$236,739.60
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation for Rent

Location Description:

DuPage County, IL.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: B-75019-LM-H

Activity Title: DuPage County Acq/Rehab for Sale

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity B

Projected Start Date:

07/30/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition & Rehab for sale/rent

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

DuPage County

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,201,700.00
Total Budget	\$0.00	\$1,201,700.00
Total Obligated	\$0.00	\$1,201,700.00
Total Funds Drawdown	\$74,645.75	\$579,678.46
Program Funds Drawdown	\$74,645.75	\$579,678.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$74,645.75	\$579,678.46
DuPage County	\$74,645.75	\$579,678.46
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation for Sale

Location Description:

DuPage County, IL.

Activity Progress Narrative:

All units have been acquired and construction bids are being collected.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: D-75013-LM

Activity Title: City of Rock Island - Demolition

Activity Category:

Clearance and Demolition

Project Number:

Activity D

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Rock Island

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$408,284.50
Total Budget	\$0.00	\$408,284.50
Total Obligated	\$0.00	\$408,284.50
Total Funds Drawdown	\$0.00	\$298,466.17
Program Funds Drawdown	\$0.00	\$298,466.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$298,466.17
City of Rock Island	\$0.00	\$298,466.17
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolish blighted structures.

Location Description:

City of Rock Island, IL.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	E-75001-LH-R
Activity Title:	Delta Center - Redevelopment

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity E

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Delta Center, Inc.

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,676,672.00
Total Budget	\$0.00	\$1,676,672.00
Total Obligated	\$0.00	\$1,656,672.00
Total Funds Drawdown	\$228,765.40	\$988,064.00
Program Funds Drawdown	\$228,765.40	\$988,064.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$228,765.40	\$988,064.00
Delta Center, Inc.	\$228,765.40	\$988,064.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Redevelop demolished or vacant properties.

Location Description:

Cairo, IL.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	E-75003-LM-R
Activity Title:	IFF - Redevelopment

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

Activity E

Project Title:

Redevelopment

Projected Start Date:

04/01/2010

Projected End Date:

03/04/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

IFF

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$2,542,680.00
Total Budget	\$50,989.92	\$2,542,680.00
Total Obligated	\$0.00	\$2,542,680.00
Total Funds Drawdown	\$282,774.80	\$2,196,135.18
Program Funds Drawdown	\$134,759.07	\$2,048,119.45
Program Income Drawdown	\$148,015.73	\$148,015.73
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$282,774.80	\$2,196,135.18
IFF	\$282,774.80	\$2,196,135.18
Match Contributed	\$0.00	\$0.00

Activity Description:

Redevelop demolished or vacant properties.

Location Description:

Skokie, Evanston, West Ridge, Des Plaines, Mount Prospect, Lombard, Downers Grove, Villa Park, Zion, Waukegan, Brookfield, Berkeley, Hillside, Rock Falls, Streator, Joliet, Lockport and Wilmington, IL.

Activity Progress Narrative:

Four units have been completed, one unit is under construction and one unit remains to be built.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/8
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	6	6/8
# of Singlefamily Units	6	6/8



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	5	0	5	5/0	0/8	5/8	100.00
# Renter Households	5	0	5	5/0	0/8	5/8	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
114 N. Kenilworth	Mount Prospect		Illinois	60056-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	E-75004-LH-R
Activity Title:	New Mom's - Redevelopment

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
Activity E

Project Title:
Redevelopment

Projected Start Date:
04/01/2010

Projected End Date:
03/04/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
New Mom's Inc.

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$6,216,548.00
Total Budget	\$0.00	\$6,216,548.00
Total Obligated	\$0.00	\$6,216,548.00
Total Funds Drawdown	\$336,450.96	\$336,450.96
Program Funds Drawdown	\$336,450.96	\$336,450.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$336,450.96	\$336,450.96
New Mom's Inc.	\$336,450.96	\$336,450.96
Match Contributed	\$0.00	\$0.00

Activity Description:
Redevelop demolished or vacant properties for rent.

Location Description:
City of Chicago, IL.

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	E-75011-LH-R
Activity Title:	CAHMCO - Redevelopment

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity E

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Corporation for Affordable Homes of McHenry County

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$22,670.90
Total Budget	\$15,010.90	\$22,670.90
Total Obligated	\$15,010.90	\$1,818,345.00
Total Funds Drawdown	\$0.00	\$22,670.90
Program Funds Drawdown	\$0.00	\$7,660.00
Program Income Drawdown	\$0.00	\$15,010.90
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,660.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Redevelopment

Location Description:

McHenry County, IL.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: E-75012-LH-H

Activity Title: Redevelopment

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

Activity E

Project Title:

Redevelopment

Projected Start Date:

04/01/2010

Projected End Date:

03/04/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

City of Champaign

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$565,585.00
Total Budget	\$0.00	\$565,585.00
Total Obligated	\$0.00	\$565,585.00
Total Funds Drawdown	\$0.00	\$123,614.44
Program Funds Drawdown	\$0.00	\$123,614.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$74,694.51	\$104,136.28
Total Funds Expended	\$0.00	\$123,614.44
City of Champaign	\$0.00	\$123,614.44
Match Contributed	\$0.00	\$0.00

Activity Description:

Redevelopment

Location Description:

Champaign, IL.

Activity Progress Narrative:

Construction to continue in spring 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/3
#Energy Star Replacement Windows	0	13/13
#Additional Attic/Roof Insulation	0	1/1
#High efficiency heating plants	0	1/1
#Efficient AC added/replaced	0	1/1
#Replaced thermostats	0	1/1



#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors) replaced	0	12/12
#Light fixtures (outdoors) replaced	0	3/3
#Low flow toilets	0	1/1
#Units with bus/rail access	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/4
# of Singlefamily Units	0	1/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/4	0/0	1/4	100.00
# Owner Households	0	0	0	1/4	0/0	1/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: E-75012-LH-R

Activity Title: Redevelopment

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity E

Projected Start Date:

03/04/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Champaign

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

 City of Champaign

Match Contributed

Oct 1 thru Dec 31, 2011

N/A

\$0.00

(\$15,907.32)

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$631,867.68

\$631,867.68

\$631,867.68

\$100,624.98

\$100,624.98

\$0.00

\$0.00

\$100,624.98

\$100,624.98

\$0.00

Activity Description:

Redevelopment

Location Description:

City of Champaign

Activity Progress Narrative:

Construction to continue in Spring 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	E-75012-LM-H
Activity Title:	City of Champaign - Redevelopment

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
Activity E

Project Title:
Redevelopment

Projected Start Date:
04/01/2010

Projected End Date:
03/04/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of Champaign

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$142,302.59
Total Budget	\$0.00	\$142,302.59
Total Obligated	\$6,627.59	\$142,302.59
Total Funds Drawdown	\$0.00	\$70,427.59
Program Funds Drawdown	\$0.00	\$70,427.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$52,445.07
Total Funds Expended	\$0.00	\$70,427.59
City of Champaign	\$0.00	\$70,427.59
Match Contributed	\$0.00	\$0.00

Activity Description:
Redevelop demolished or vacant properties.

Location Description:
City of Champaign

Activity Progress Narrative:
Unit has been completed and sold.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Additional Attic/Roof Insulation	0	1/1
#Replaced hot water heaters	0	1/1

This Report Period	Cumulative Actual Total / Expected
Total	Total



of Housing Units

0

1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	E-75013-LH-H
Activity Title:	City of Rock Island - Redevelopment

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
Activity E

Project Title:
Redevelopment

Projected Start Date:
04/01/2010

Projected End Date:
03/04/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
City of Rock Island

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$197,163.48
Total Budget	\$0.00	\$197,163.48
Total Obligated	\$0.00	\$197,163.48
Total Funds Drawdown	\$0.00	\$91,641.02
Program Funds Drawdown	\$0.00	\$91,641.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$91,641.02
City of Rock Island	\$0.00	\$491,426.10
Match Contributed	\$0.00	\$0.00

Activity Description:
Redevelop demolished or vacant properties.

Location Description:
City of Rock Island, IL.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: E-75013-LM-H

Activity Title: City of Rock Island - Redevelopment

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

Activity E

Project Title:

Redevelopment

Projected Start Date:

04/01/2010

Projected End Date:

03/04/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Rock Island

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$632,811.47
Total Budget	\$130,964.02	\$632,811.47
Total Obligated	\$130,964.02	\$632,811.47
Total Funds Drawdown	\$0.00	\$530,749.10
Program Funds Drawdown	\$0.00	\$399,785.08
Program Income Drawdown	\$0.00	\$130,964.02
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$399,785.08
Match Contributed	\$0.00	\$0.00

Activity Description:

Redevelop demolished or vacant properties.

Location Description:

City of Rock Island, IL.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/10
#High efficiency heating plants	0	1/1
#Efficient AC added/replaced	0	1/1
#Replaced thermostats	0	1/1
#Replaced hot water heaters	0	1/1
#Dishwashers replaced	0	1/1



#Units with bus/rail access	0	1/1
-----------------------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/10
# of Singlefamily Units	0	5/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	5/10	5/10	100.00
# Owner Households	0	0	0	0/0	5/10	5/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: E-75014-LH-H
Activity Title: The Springfield Project - Redevelopment

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity E

Project Title:
 Redevelopment

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 The Springfield Project

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$815,850.00
Total Budget	\$74,930.51	\$815,850.00
Total Obligated	\$144,204.13	\$815,850.00
Total Funds Drawdown	\$79,765.16	\$692,810.08
Program Funds Drawdown	\$70,326.19	\$608,440.60
Program Income Drawdown	\$9,438.97	\$84,369.48
Program Income Received	\$182,677.98	\$271,953.75
Total Funds Expended	\$360,078.46	\$692,810.08
The Springfield Project	\$360,078.46	\$692,810.08
Match Contributed	\$0.00	\$0.00

Activity Description:
 New Construction of single family homes for sale.

Location Description:
 City of Springfield

Activity Progress Narrative:
 All units have been completed and two units have been sold.

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
 No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: E-75014-LM-H
Activity Title: The Springfield Project - Redevelopment

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity E

Project Title:
 Redevelopment

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 The Springfield Project

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$600,810.00
Total Budget	\$177,402.21	\$600,810.00
Total Obligated	\$108,128.59	\$600,810.00
Total Funds Drawdown	\$78,935.16	\$543,635.99
Program Funds Drawdown	\$9,582.81	\$296,881.43
Program Income Drawdown	\$69,352.35	\$246,754.56
Program Income Received	\$150,380.70	\$150,380.70
Total Funds Expended	\$50,954.58	\$543,635.99
The Springfield Project	\$50,954.58	\$543,635.99
Match Contributed	\$0.00	\$0.00

Activity Description:
 Redevelop demolished or vacant properties (vacant land or structure).

Location Description:
 City of Champaign, IL.

Activity Progress Narrative:
 All units have been completed.

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
 No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: E-75015-LH-R
Activity Title: D & O Properties - Redevelopment

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity E

Project Title:
 Redevelopment

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 D and O Properties One

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$898,252.00
Total Budget	\$39,299.73	\$898,252.00
Total Obligated	\$0.00	\$898,252.00
Total Funds Drawdown	\$158,747.76	\$222,222.49
Program Funds Drawdown	\$119,448.03	\$182,922.76
Program Income Drawdown	\$39,299.73	\$39,299.73
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$158,747.76	\$222,222.49
D and O Properties One	\$158,747.76	\$222,222.49
Match Contributed	\$0.00	\$0.00

Activity Description:
 Redevelop demolished or vacant properties.

Location Description:
 Decatur, IL.

Activity Progress Narrative:

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
 No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: E-75016-LH-R
Activity Title: City of Quincy - Redevelopment

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 Activity E

Project Title:
 Redevelopment

Projected Start Date:
 04/01/2010

Projected End Date:
 03/04/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 City of Quincy

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$337,875.00
Total Budget	\$0.00	\$337,875.00
Total Obligated	\$0.00	\$337,875.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Redevelop demolished or vacant properties for rent.

Location Description:
 City of Quincy, IL.

Activity Progress Narrative:

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
 No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	E-75017-LM-R
Activity Title:	City of East St. Louis - Redevelopment

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
Activity E

Project Title:
Redevelopment

Projected Start Date:
04/01/2010

Projected End Date:
03/04/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of East St. Louis

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$860,444.63
Total Budget	\$53,475.94	\$860,444.63
Total Obligated	\$0.00	\$860,444.63
Total Funds Drawdown	\$225,593.07	\$303,342.73
Program Funds Drawdown	\$172,117.13	\$249,866.79
Program Income Drawdown	\$53,475.94	\$53,475.94
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$225,593.07	\$303,342.73
City of East St. Louis	\$225,593.07	\$303,342.73
Match Contributed	\$0.00	\$0.00

Activity Description:
Redevelop demolished or vacant properties for rent.

Location Description:
City of East St. Louis, IL.

Activity Progress Narrative:
Two vacant buildings were acquired and demolished. New construction has started on new 4-plex.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/4	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-75018-LH-R

Activity Title: Madison County - Redevelopment

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Activity E

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$769,286.00
Total Budget	\$0.00	\$769,286.00
Total Obligated	\$0.00	\$769,286.00
Total Funds Drawdown	\$23,691.95	\$735,448.89
Program Funds Drawdown	\$23,691.95	\$735,448.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$23,691.95	\$735,448.89
Madison County Community Development	\$23,691.95	\$735,448.89
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction of 5 single family homes.

Location Description:

Madison County, IL.

Activity Progress Narrative:

All units completed and leased.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	4	4/5
#Energy Star Replacement Windows	28	28/20
#Additional Attic/Roof Insulation	4	4/5
#High efficiency heating plants	4	4/5
#Efficient AC added/replaced	4	4/5
#Replaced thermostats	4	4/5



#Replaced hot water heaters	4	4/5
#Light Fixtures (indoors) replaced	68	68/20
#Light fixtures (outdoors) replaced	4	4/5
#Refrigerators replaced	4	4/5
#Clothes washers replaced	4	4/5
#Dishwashers replaced	4	4/5
#Low flow toilets	8	8/5
#Low flow showerheads	8	8/5
#Units with bus/rail access	4	4/5
#Units exceeding Energy Star	4	4/5

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	4	4/5
# of Singlefamily Units	4	4/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	4	0	4	4/5	0/0	4/5	100.00
# Renter Households	4	0	4	4/5	0/0	4/5	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
1511 Market Street	Madison		Illinois	62060-	Match / N
1507 Market Street	Madison		Illinois	62060-	Match / N
1713 Market Street	Madison		Illinois	62060-	Match / N
1529 Market Street	Madison		Illinois	62060-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: E-75018-LM-H

Activity Title: Madison County - Redevelopment

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

Activity E

Project Title:

Redevelopment

Projected Start Date:

04/01/2010

Projected End Date:

03/04/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Madison County Community Development

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$773,500.00
Total Budget	\$92,388.33	\$773,500.00
Total Obligated	\$0.00	\$773,500.00
Total Funds Drawdown	\$221,430.95	\$386,750.00
Program Funds Drawdown	\$129,042.62	\$294,361.67
Program Income Drawdown	\$92,388.33	\$92,388.33
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$221,430.95	\$386,750.00
Madison County Community Development	\$221,430.95	\$386,750.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Redevelop demolished or vacant properties for sale.

Location Description:

The cities of Alton, East Alton, Granite City and Madison, IL.

Activity Progress Narrative:

Two units have been completed and two construction starts remain.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	F-IHDA-Admin.
Activity Title:	IHDA Grantee - Administrative

Activity Category:

Administration

Project Number:

Activity F

Projected Start Date:

10/01/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Illinois Housing Development Authority

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$3,685,225.32
Total Budget	\$0.00	\$3,685,225.32
Total Obligated	\$0.00	\$3,685,225.32
Total Funds Drawdown	\$256,873.00	\$1,425,269.28
Program Funds Drawdown	\$256,873.00	\$1,425,269.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,168,396.28
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

401 N. Michigan Ave. Suite 700
Chicago, IL. 60611

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

